Measurements.

M. A. R. 57 (Rule 116)
Measurement Book

No. E 495926

Serial No. .....

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc, of work	Number	Dimensions			Contents	Reference to last Measurement
			Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	1. Supplying installation, commissioning and testing CP PLUS 3 MP, 50 metres ip bullet camera, 1/3" 3MP PS CMOS image sensor, max 25fps @ 3MP, 25/30 fps @ 1080P, H.264, H.264H, H.264B, MJPEG dual-codec encoding, DWDR, Day/Night (ICR), 3DNR, ROI, AWB, AGC, BLC, HLC, 3.6mm fixed lens (6mm optional), IR Range of 50 mtrs, IP67, SD card, POE, Mobile Software :- iCOB, qCHOB, CMS Software: KUMS pro, Voptimus pro inclusive of all taxes and transportation charges as per the direction of Engineer in Charge.					
	4	-	-	-	4.00		
	4	-	-	-	4.00		
					8.00 Nos.		
	Qty. 8.00 Nos @ Rs. 23257.00 = Rs. 186056.00						

Page 1 of 2

Dimensions			Contents	Reference to last Measurement
Length 4	Breadth 5	Depth 6	7	8
HB page No. 495975				
@ Rl. 6611.00			= Rl. 19833.00	
cables to meters inclusive of all taxes				
as per the decision of Engineer in-charge				
HB page No. 495975				
Rl. 6507.00			= Rl. 19521.00	
fixing and testing CCTV Camera				
and commissioning of Camera				
all taxes and transportation charges				

M. A. R. 57 (Rule 116)
Measurement Book

No. E 495931

Serial No. .....

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date 1	Full description, etc, of work 2	Number 3	Dimensions Length 4	Breadth 5	Depth 6	Contents 7	Reference to last Measurement 8
	as per the decision of Engineer in-charge	1.	–	–	–	1.00 No.	
	Qty. 1.00 No. @ Rl. 35158.00					= Rl. 35158.00	
19.	Supplying, installation, commissioning and testing Server rack 15U Box inclusive of all taxes Server and transportation charges as per the decision of Engineer in charge.	1.	–	–	–	1.00 No.	
	Qty. 1.00 No.	@ Rl. 362117.00				= Rl. 362117.00	
					Total	10,50,947.00	